


ID	Task Name	Duration	Start	Finish	y '11	4 Jun '12	11 Jun '12	18 Jun '12	25 Jun '12	2 Jul '12	9 Jul '12	16 Jul '12	23 Jul '12	30 Jul '12	
					F	S	T	T	S	M	W	F	S	T	T
1	Lubade taotlemine, kooskõlastamine ja ehitusplatsi ettevalmistamine	7 days?	Mon 4.06.12	Tue 12.06.12											
2	Iru ja Linnuse tee	26 days?	Tue 12.06.12	Tue 17.07.12											
3	Pinnase väljakaeve	9 days?	Tue 12.06.12	Fri 22.06.12											
4	Liivaluse rajamine	8 days?	Wed 13.06.12	Fri 22.06.12											
5	Killustikaluse rajamine	19 days?	Wed 13.06.12	Mon 9.07.12											
6	Äärekivide paigaldamine	9 days?	Fri 22.06.12	Wed 4.07.12											
7	Asfalteerimine	7 days?	Mon 9.07.12	Tue 17.07.12											
8	Ämma tee	24 days?	Tue 19.06.12	Fri 20.07.12											
9	Pinnase väljakaeve	9 days?	Tue 19.06.12	Fri 29.06.12											
10	Liivaluse rajamine	8 days?	Wed 20.06.12	Fri 29.06.12											
11	Killustikaluse rajamine	18 days?	Wed 20.06.12	Fri 13.07.12											
12	Äärekivide paigaldamine	7 days?	Thu 28.06.12	Fri 6.07.12											
13	Asfalteerimine	7 days?	Thu 12.07.12	Fri 20.07.12											
14	Tehnovõrgud	28 days?	Mon 18.06.12	Wed 25.07.12											
15	Side tööd	15 days?	Mon 18.06.12	Fri 6.07.12											
16	Mastikannude ja kaablite paigaldamine	15 days?	Mon 18.06.12	Fri 6.07.12											
17	Tänavavalgustus mastide ja valgustite paigaldamine	13 days?	Mon 9.07.12	Wed 25.07.12											
18	Drenaazi rajamine	10 days?	Mon 18.06.12	Fri 29.06.12											
19	Haljastuse taastamine	6 days?	Thu 19.07.12	Thu 26.07.12											
20	Liikluskorraldusvahendite paigaldamine	6 days?	Thu 19.07.12	Thu 26.07.12											
21	Objekti üleandmine, kasutusloa taotlemine	2 days?	Fri 27.07.12	Mon 30.07.12											

Project: Iru küla graafik
Date: Fri 8.06.12

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

